CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/W.No.12/KRIDL/CSR-09/134c/CEMENT/2016-17 Date: 06.09.2016

TEST REPORT ON CEMENT

* CUSTOMER	:	**Asst. Executive Engineer**, Shettyhalli Sub Division, BBMP, Bangalore.
*AGENCY	:	**Technical Manager (West),** KRIDL, Bangalore.
*NAME OF THE WORK	:	Improvements to Drain in Abbigere Janatha colony in Ward No.12, BBMP, Bangalore.
*REFERENCE	:	AEE/SSD/PR/55/2016-17 Dated: 02.09.2016
SAMPLE ID	:	Cement
SAMPLE RECEIVED ON	:	02.09.2016
PERIOD OF TESTING	:	02.09.2016 to 06.09.2016

The results of the tests conducted on the cement sample are as follows:

Sl. No	Descriptions	Test Method as per IS	Test Result	Requirements as per IS: 8112-2013
1	Standard Consistency	IS-4031 (Part -4) 1988(RA-2009)	29.00 %	-
2	a) Initial Setting Time	IS-4031 (Part -5) 1988(RA-2009)	150 Minutes	Not Less than 30 Minutes
	b) Final Setting Time	IS-4031 (Part -5) 1988(RA-2009)	480 Minutes	Not More than 600 Minutes
3	Soundness by Le Chartlier Method	IS-4031 (Part-3) 1988(RA-2009)	1 mm	Not more than 10mm

*Information is furnished by the Customer/Representative.

Note:

⇒ The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒ Any Query regarding the report must be reported within 30 days from the date of testing.

****

VISHWANATH C.
Quality Manager

AC-12

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಮಾನ್ಯ ಗಣೇಶ್ ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/W.No.12/KRIDL/CSR-09/134c/SAND-Gradation/2016-17 : 06.09.2016

TEST REPORT ON DETERMINATION GRADATION OF FINE AGGREGATES

*** Customer** : **Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.

*** Agency** : **Technical Manager (West),** KRIDL, Bangalore.

*** Name of Work** : Improvements to Drain in Abbigere Janatha colony in Ward No.12, BBMP, Bangalore.

Reference : AEE/SSD/PR/55/2016-17 Dated: 02.09.2016

Technical Reference : IS : 2386 Part 1 - 1963 RA-2007

Sample ID : Fine Aggregates

Sample Received on : 02.09.2016

Date of Testing : 06.09.2016

Total Wt. of Aggregates in gms **1000**

Is Sieve Size in mm	Cumulative Weight Passing in %	Specific Limits as per IS 383-1970 (RA- 2007)			
		Zone-I	Zone-II	Zone-III	Zone-IV
10	100	100	100	100	100
4.75	96.10	90-100	90-100	90-100	95-100
2.36	78.10	60-95	75-100	85-100	95-100
1.18	59.10	30-70	55-90	75-100	90-100
600 Micron	31.10	15-34	35-59	60-79	80-100
300 Micron	15.10	5-20	8-30	12-40	15-50
150 Micron	6.10	0-10	0-10	0-10	0-15

* Information is furnished by the Customer/Representative

Remarks : This sample is under Zone-I specific limits.

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory
3. Any Query regarding the report must be reported within 30 days from the date of testing.

****

VISHWANATH C.
Quality Manager

Ae-12
ಪಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬೆಟ್ಟಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/W.No.12/KRIDL/CSR-09/134c/AGG/GR/2016-17 : 06.09.2016

TEST REPORT ON DETERMINATION GRADATION OF COARSE AGGREGATES

*** Customer** : **Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.

*** Agency** : **Technical Manager (West),** KRIDL, Bangalore.

*** Name of Work** : Improvements to Drain in Abbigere Janatha colony in Ward No.12, BBMP, Bangalore.

Reference : AEE/SSD/PR/55/2016-17 Dated: 02.09.2016

Technical Reference : IS : 2386 Part 1 -1963 RA-2007

Sample ID : Coarse Aggregates (40mm)

Sample Received on : 02.09.2016

Date of Testing : 06.09.2016

Total Wt. of Aggregates in gms= **5000**

Is Sieve Size in mm	Cumulative Weight Passing in %	Specific Limits as per IS 383-1970 (RA- 2007)	
		Graded	Single Sized
80	100	100	-
63	100	-	100
40	97.30	95-100	85-100
20	37.30	30-70	0-20
10	17.30	10-35	0-5
4.75	3.00	0-5	-

* Information is furnished by the Customer/Representative

Remarks : This sample is under Graded specific limits.

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

****

VISHWANATH C.
Quality Manager

AE - 12
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಬಿ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No:. CTCE/BBMP/W.No.12/KRIDL /STEEL/2016-17 09.09.2016

TEST REPORT ON REINFORCEMENT STEEL

Customer	:	**Asst. Executive Engineer**, Shettyhalli Sub Division, BBMP, Bangalore.
Agency	:	**Technical Manager (West),** KRIDL, Bangalore.
Name of the Work	:	Improvements to Drain in Abbigere Janatha colony in Ward No.12, BBMP, Bangalore.
Reference	:	AEE/SSD/PR/55/2016-17 Dated: 02.09.2016
Date of Test	:	09.09.2016
Technical Reference	:	IS: 1786-2008

Sl. No	Nominal size (dia) (mm)	Mass per metre (Kg/mtr)	TENSILE STRENGTH			Bend Test	Rebend Test
			0.20% proof stress/Yield stress N/mm^2	Tensile strength (Ultimate stress) N/mm^2	Elongation percent gauge length		
1	8	0.40	510	552	13.10	O.K	O.K

Note:

⇒ The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒ Any Query regarding the report must be reported within 30 days from the date of testing.

****

M/s. Civil-Tech Consultants & Engineers

23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

Ac-12

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಪಶ್ಚಿಮ ವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No:. CTCE/BBMP/W.No.12/KRIDL /STEEL/2016-17 09.09.2016

TEST REPORT ON REINFORCEMENT STEEL

Customer	:	**Asst. Executive Engineer**, Shettyhalli Sub Division, BBMP, Bangalore.
Agency	:	**Technical Manager (West),** KRIDL, Bangalore.
Name of the Work	:	Improvements to Drain in Abbigere Janatha colony in Ward No.12, BBMP, Bangalore.
Reference	:	AEE/SSD/PR/55/2016-17 Dated: 02.09.2016
Date of Test	:	09.09.2016
Technical Reference	:	IS: 1786-2008

Sl. No	Nominal size (dia) (mm)	Mass per metre (Kg/mtr)	TENSILE STRENGTH			Bend Test	Rebend Test
			0.20% proof stress/Yield stress N/mm^2	Tensile strength (Ultimate stress) N/mm^2	Elongation percent gauge length		
1	10	0.62	514	557	13.30	O.K	O.K

Note:

⇒ The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒ Any Query regarding the report must be reported within 30 days from the date of testing.

****

M/s. Civil-Tech Consultants & Engineers

23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basavashwaranagar,
Bangalore-560079.

AE -12

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು